Patna Metropolitan Area Authority

Pant Bhawan, 7th Floor, Nehru Path, Patna-800001
Email: ceo.pmaa@gmail.com

File No.:- PMAA/ZDP Gr.-IV-09/2022 1099 Patna, Date :- 22-10-26

From,

Chief Executive Officer,
Patna Metropolitan Area Authority,
Bihar, Patna.

To,

M/s DMG Infra & Consulting Pvt. Ltd.,
A-81, Sector-65, Noida,
Uttar Pradesh-201301

Subject:- Debarment notice to M/s DMG Infra & Consulting Pvt. Ltd. in connection with the Zonal Development Plan (ZDP) Group-IV under Patna Master Plan-2031.

References:-

1. Agreement dated 19.04.2022 executed between Patna Metropolitan Area Authority (PMAA) and M/s DMG Infra & Consulting Pvt. Ltd. for preparation of Zonal Development Plan (ZDP) Group-IV.
2. PMAA Letter No. 88 dated 04.03.2024 granting first extension of time.
3. Decision of the Review Committee dated 19.03.2025 granting second extension of time til Sep. 2025.
4. PMAA Letter No. 405 dated 04.05.2026 granting final extension up to 31.07.2026.
5. Show Cause Notice regarding termination of contract vide Letter No. 794, dated 05.08.2026.
6. Show Cause Notice regarding proposed debarment vide Letter No. 822, dated 11.08.2026.
7. Show Cause Notice by UD&HD vide letter No. 10472 dated 30/09/2026
8. Response letter dated 01-10-2026 by the Consultant.

M/s DMG Infra & Consulting Pvt. Ltd., A-81, Sector-65, Noida, Uttar Pradesh-201301 (hereinafter referred to as "the Consultant"), was engaged by Patna Metropolitan Area Authority (PMAA) vide Agreement dated 19.04.2022 for preparation of Zonal Development Plan (ZDP) Group-IV under Patna Master Plan-2031;

Despite repeated extensions of time granted by PMAA, review meetings, directions, reminders and opportunities to complete the assignment, the Consultant failed to fulfill its contractual obligations and did not complete the work even within the final extended timeline ending on 31.07.2026; the Consultant failed to submit revised deliverables incorporating observations communicated by the Master Consultant, failed to comply with departmental directions, failed to establish the required local office and deploy requisite manpower as prescribed under the RFP, and committed material breaches of the Agreement resulting in substantial delay in completion of the assignment;

Show Cause Notices regarding termination and proposed debarment were issued vide PMAA Letter No. 794, dated 05.08.2026 and Letter No. 822, dated 11.08.2026, respectively, and adequate opportunity was provided to the Consultant to explain its position. Also, a Show Cause Notice by UD&HD vide letter No. 10472 dated 30/09/2026 was given after which the reply was submitted by the Consultant vide letter dated 01.10.2026. The reply was examined by the competent authority and was found to be unsatisfactory and lacking sufficient justification for the repeated delays, contractual breaches and non-performance;

Now, therefore, in view of the established contractual defaults, persistent non-performance and failure to discharge contractual obligations despite repeated opportunities, M/s DMG Infra & Consulting Pvt. Ltd., A-81, Sector-65, Noida, Uttar Pradesh-201301, is hereby debarred/blacklisted for a period of Three (03) Years from the date of issuance of this notice.

During the debarment period, the firm is not permitted to:

1. Participate independently in any procurement process, tender, consultancy assignment, RFP, RFQ, EOI or bid invited by PMAA.
2. Participate as a member of any Joint Venture, Consortium, Association or Partnership in projects undertaken by PMAA.
3. Participate as a Sub-Consultant, Technical Partner, Associate Entity or in any similar capacity in projects under PMAA.

Further, it is ordered that:

1. The performance of the firm shall be recorded as adverse/unsatisfactory in the records of PMAA and may be considered in future procurement evaluations in accordance with applicable rules.
2. PMAA reserves the right to initiate appropriate proceedings for recovery of losses, damages, risk-and-cost expenses and other liabilities arising out of the Consultant's failure to perform contractual obligations.
3. The Consultant shall hand over all project data, GIS databases, drawings, reports, source files and other deliverables prepared under the Agreement to PMAA in complete and usable form within the stipulated period prescribed by PMAA.
4. Failure to hand over complete project records and data shall attract further legal, contractual and recovery proceedings as permissible under law and the provisions of the Contract.

This notice shall come into force with immediate effect.

16.10.26

Chief Executive Officer
Patna Metropolitan Area Authority (PMAA)
Patna, Bihar